

Work Activity Work Order

Page 1
4/30/2019 12:33

Work Order No **10774893** Project Activity Type **CONTRACT WORK** Status **PR**
Customer Call Date 9/15/2010 Customer Call Time 14:20

Problem Information

Customer Name
Address **609** Street **PARK PL**
From Cross Street
To Cross Street
City **DEALE** Zip 20751
Subdivision Map Book New Map Book
Phone No () - Ext Map Reference Q35D4
Problem **SMH007 MANHOLE - REQ. F/C REPLACEMENT**
Requested By PWREIL86 REILLY, SEAN Date Requested
Agency UO-S BUREAU OF UTILITIES / SEWER Related Request
Initiated From CONREH CONTRACT REHAB
Billing
Utility Locate (USA) No Called Date Expiration Date

Assignment Information

Dept 4030 SER - INFILTRATION / INFLOW Estimated Hours
Assigned To CONTRACT CONTRACT WORK
Assigned By
Assigned Date To Be Comp Date

Comments

Problem Details

Action Taken

Completed By
Start Date / / Time
Activity
Referral Problem
Job Cost Information(Y/N)
Date Completed / /
Time Completed
Priority 3

Structure ID StrTyp Activity Comp Date Time Completed
11218 SEMH :
Address 609 PARK PL
Cross Street
Area Designator Map Reference Q34C2
Structure Location
Location



Anne Arundel County
Department of Public Works
Bureau of Utility Operations
COLLECTION SYSTEM DISCHARGE REPORT

Report Prepared By **LARRY PARSONS**
(Name)

UTILITY LINE SUPERINTENDENT
(Title)

Report ID **808**

Date\Time SSO Discovered **04/17/2019 4:25 PM**

Duration of Discharge **5 HOUR(S)**

Date \ Time SSO Response Initiated **04/17/2019 4:40 PM**

Initial Overflow Volume **1,500** Gallons
Overflow Volume Recovered **100** Gallons
Net Overflow Volume **1,400** Gallons

Estimated ☒ Measured ☐

Type of Facility **SEWER MANHOLE** Facility Name\Number **11218**

Service Area **BROADNECK**

Address **609** Street **PARK PL**

Community **DRUM POINT**

Zip Code **20751**

Latitude **38.78034**

Longitude **-76.55682**

ADC Map\Grid

NPDES Permit Violation ? Yes ☒ No ☐

Identify any Body of Water Impacted by SSO **ROCKHOLD CREEK**

Additional Location
Information (if
required):

Cause of Overflow **SEWER BLOCKAGE**

Was Media Contacted ? Yes ☐ No ☒ Please List:

The Following Agencies were Notified: Emergency Dispatch, State Health Dept., County Health Dept., County Executive's Office, Director - DPW, Maryland Department of the Environment, Deputy Director - DPW

Additional Information
about Cause of SSO

BLOCKAGE FOUND IN SEGMENT 11231- 11229. SPECIFIC LOCATION WAS 217' FROM SMH11231. DIRT AND ROCKS FOUND IN THE LINE AND ON THE BENCH OF SMH 11229.

Measures Taken to
Minimize Impact

RESIDUAL LIQUID VACUUMED, LIME SPREAD, SIGN POSTED

Actions Taken to
Prevent
Reoccurrence

FOLLOW UP LINE WASHING AND CCTV SCHEDULED

NOTE: Follow Policy and Procedure for telephone reporting and follow-up reports

cc: Sharon Talley, MDE
K. Topovski, MS 3101
County Executive, MS 1406
Chief Administrative Officer, MS 1405
Director, DPW, MS 7400
Deputy Director, BUO, MS 4285
Community Services, MS 1408
Emergency Services, MS 4293
Customer Relations, MS 7400

Utility Administrator, WW, MS 4325
Matt Diehl, MS 7400
Ginger Ellis, MS 7409
File

Superintendent Name (Please Print)

Superintendent Signature \ Date

Utility Operations Administrator Signature \ Date

ARCADIS-US, LAUREL OFFICE
INSPECTOR'S DAILY REPORT

Anne Arundel County - Manhole Frame & Cover Replacements Phase 18

CONTRACT NO. X7388261 Project No. X73800

Job # MY000757.029F

Sky	Sunny	Day	Wednesday
Wind	0 to 10 mph	Date	January 2, 2019
Precipitation	0%	Soil or Grade	
		Condition	na
Temperature (Deg F)	Max. 46 Min. 36	Stream or	
		Tide Stage	na

CONTRACTOR/SUBCONTRACTOR

LABOR	State Construction Corporation		State Construction Corporation				Totals		Quantity & Type of Work Completed - (1 - 2 - 3)
	No.	Hrs.	No.	Hrs.	No.	Hrs.	No.	Hrs.	
PROJECT MANAGER									
ASST. PROJECT MGR.									State Constuction Corp. replaced 3 Frame and Covers in Deale
SUPERINTENDENT									MD. today
ENGINEER									
OFFICE MGR. (CLERK)									They removed the old existing Frame and Covers and
FOREMAN	1	8							installed the New Frame and Covers on
SKILLED									
SEMI SKILLED	2	8							Manhole # 11218- 8" of Concrete riser rings & mortar
UNSKILLED / LABOR	1	8							Manhole # 11222- 6" of Concrete riser rings & mortar
OPERATOR									Manhole # 11213 - 4.5" of Concrete riser rings & mortar
DRIVER									
FLAG PERSON									

EQUIPMENT **HOURS**

	No	Work	Idle
Utility truck	2		
Generator	1	*	
Pickup Truck		*	
		*	

See other side for Remarks, Sketches,
Computations, Revisions, Reasons for
Delay & Idle Equipment, Instructions,
Utility Work, Etc.

Inspector's
Signature

Stephen Kelly

Time In 7:00 AM Time Out 3:00 PM Hours 8

ORIGINAL TO FIELD OFFICE, DUPLICATE TO INSPECTOR

Work Activity Work Order

Page 1
4/18/2019 13:02

Work Order No **19410820** Project 19454364 Activity Type CORRECTIVE MAINTENANCE Status CL
Customer Call Date 4/17/2019 Customer Call Time 14:22

Problem Information

Customer Name TOM
Address **6087** Street **DRUM POINT RD**
From Cross Street **MARSHALL ST**
To Cross Street
City **DEALE** Zip 20751
Subdivision DEALE PARK Map Book 33K7 New Map Book 5772A6
Phone No (410) 507-8203 Ext Map Reference Q35D3
Problem **ESLEAK SEWER - LEAK**
Requested By PWBOOM23 BOOM, JOHN Date Requested
Agency UO BUREAU OF UTILITY OPERATIONS Related Request
Initiated From WO WATER OPERATIONS - E/SERVICES
Billing
Utility Locate (USA) No Called Date Expiration Date

Assignment Information

Dept 4015 EMERGENCY SERVICES Estimated Hours
Assigned To PWSCHI56 SCHIREN, JERRY
Assigned By
Assigned Date 4/17/2019 To Be Comp Date

Comments

Problem Details

WATER LEAKING FROM MANHOLE ON RIGHT SIDE OF HOUSE.

Action Taken MAINLINE STOPPAGE AT THIS LOCATION, TRACKED MH'S BACK TO THE LINE AT MH# 11231
AT ADDRESS # 6087, HOME OWNER SAID THEY HAVE BEEN CALLING COUNTY FROM OCT,2018
AND A DATE OF 3-14-19 AROUND 2 O' CLOCK PM. AT EMERGENCY SERVICE.

Completed By PWSCHI56 Job Cost Information(Y/N)
Start Date / / Time Date Completed 4/17/2019
Activity Time Completed
Referral Problem Priority

Work Activity Work Order

Work Order No **19410820** Project 19454364 Activity Type CORRECTIVE MAINTENANCE Status CL
Customer Call Date 4/17/2019 Customer Call Time 14:22

Structure ID	StrTyp	Activity	Compl	Date	Time Completed
11229 11231	SELS	MAIN LINE STOPPAGE	YES	4/17/2019	:

Address DRUM POINT RD
Cross Street
Area Designator Map Reference Q35D3
Structure Location
Location

Task Description MAIN LINE STOPPAGE

ESMLST

Equipment Costs							
Type	Equip No	Description	Hours	Cost	Billing Date	Billing Code	Warehouse
E	072509	2015 FORD F250 UTILITY	1	22.25	04/17/2019		
Total Equipment Cost				\$22.25			
Personnel Costs							
Type	ID	Name	Hours	Cost	Billing Date	Billing Code	Class
P	PWSCHI56	SCHIREN, JERRY	1	42.54	04/17/2019		U-2386
Total Personnel Cost				\$42.54			
Total Cost				\$64.79			